CORE HOLING / CHASING PERMIT

Core Holing	Please complete section 1 with attached required documentation.
Chasing	Please complete section 2 with attached required documentation.

Location:

Section 1 - Core Holing

Number of Core Holes:		☐
Size and dimension of proposed core hole(s):		☐
Dimensioned plan of location and proposed core holes attached:		☐
Approved by Walker Engineering:	Select	☐
Structural Engineer approval required:	Select	☐
Engineer certificate attached:	Select	☐
Slab X-ray required:	Select	☐

Section 2 - Chasing

Size & Dimension of proposed Chase		☐
Dimensioned Plan with location of proposed trench attached?		☐
Approved by Walker Engineering?	Select	☐
Structural Engineer Approval Required?	Select	☐
Engineer certificate attached?	Select	☐

The following must be adhered to when undertaking works:

- All water and concrete slurry is to be contained at all times and cleaned up on completion of works.
- A pilot hole is to be drilled prior to core holing and the area immediately below the core holing site is to be identified and monitored at all times.
- Upon completion of works the area in which the concrete holing has taken place a new fire seal must be installed
- Certified by the Builders Fire Stopping Contractor.

By signing the below you agree to comply with all applicable requirements listed above.

Responsible Party: **Company:**

Signature: **Date:**

Date (s) of work:

Mon	Tues	Wed	Thu	Fri	Sat	Sun

Walker Asset Management Approval

Authorising Person: **Position:** Select

Signature: **Date:**

Please return completed form to the Walker Facilities Management Team.